

GOVERNMENT OF TELANGANA
ABSTRACT

Public Servants – PR&RD Dept. – Allegations of irregularities in execution of Panchayat Raj works in Chenjerla Gram Panchayat, Manakondur (M), Karimnagar District – Sri E. Janardhan, Assistant Engineer, PR, Manakondur, Karimnagar District - Disciplinary proceedings under Rule 20 of Telangana Civil Services (Classification, Control & Appeal) Rules, 1991 – Article of charges – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (VIG.I) DEPARTMENT

G.O.Rt.No. 368

Dated: 22-05-2017

ORDER:

It is proposed to hold an enquiry against Sri E. Janardhan, Assistant Engineer, PR, Manakondur, Karimnagar District, in accordance with the procedure laid down in Rule 20 of the Telangana Civil Services (Classification, Control & Appeal) Rules, 1991.

2. The substance of the imputations of misconduct or misbehavior in respect of which the enquiry is proposed to be held is set out in the enclosed statement of article of charges (Annexure-I). A list of documents by which and a list of witnesses by whom, the article of charges are proposed to be sustained are also enclosed (Annexure-II&III).

3. Sri E. Janardhan, Assistant Engineer, PR, Manakondur, Karimnagar District, is directed to submit within ten (10) days of the receipt of this order, a written statement of his defence.

4. Sri E. Janardhan, Assistant Engineer, PR, Manakondur, Karimnagar District, is informed that an enquiry will be held only in respect of article of those charges as are not admitted. He should, therefore, specifically admit or deny each article of charge.

5. Sri E. Janardhan, Assistant Engineer, PR, Manakondur, Karimnagar District, is further informed that if he does not submit his written statement of defence on or before the Period specified in Para 3 above or otherwise fails or refuses to comply with the provisions of Rule 20 of Telangana Civil Services (Classification, Control & Appeal) Rules, 1991 or the orders / directions issued in pursuance of the said rules, the Inquiring Authority may hold the inquiry against him ex-parte.

6. Sri E. Janardhan, Assistant Engineer, PR, Manakondur, Karimnagar District, is invited to Rule 24 of the Telangana Civil Services (Conduct) Rules, 1964, under which no Government Servant shall bring or attempt to bring any political or outside influence to bear upon any superior authority to further his interest in respect of matters pertaining to his service under the Government. If any representation is received on his behalf from another person in respect of any matter dealt within these proceedings, it will be presumed that Sri E. Janardhan, Assistant Engineer, PR, Manakondur, Karimnagar District, is aware of such a representation and that it has been made at his instance and action will be taken against him for violation of Rule 24 of the Telangana Civil Services (Conduct) Rules, 1964.

7. The receipt of this G.O. shall be acknowledged.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

S.P.SINGH
CHIEF SECRETARY TO GOVERNMENT &
SPECIAL CHIEF SECRETARY TO GOVERNMENT(FAC)

To

Sri E. Janardhan, Assistant Engineer, PR, Manakondur,
Karimnagar District through the Engineer-in-Chief, PR, Hyderabad
The Engineer-in-Chief, PR, Hyderabad.

(in duplicate with a request to serve and return the dated acknowledgement copy)

P.T.O.

::2::

Copy to:

The Secretary, VC, TVC, Hyderabad

The General Administration (V&E) Department.

(w.r.t. Vigilance Report No.60 (265/V&E/E2/2014), dt. 24.09.2016)

SF/SC

//FORWARDED ::BY ORDER//

SECTION OFFICER

ANNEXURE –I

(Annexure to G.O.Rt.No. 368 , PR&RD (Vig.I) Dept., dt.22.05.2017)

STATEMENT OF ARTICLES OF CHARGE FRAMED AGAINST SRI E. JANARDHAN, ASSISTANT ENGINEER, PR, MANAKONDUR, KARIMNAGAR DISTRICT

CHARGE I :

That Sri E.Janardhan, Assistant Engineer, PR, Manakondur during the period recorded the excess measurements in execution of works in Chenjarla Gram panchayat, Manakondur (M) Karimnagar (D).

Basis:

The V&E officials verified the following works in Chenjarla Gram panchayat, Manakondur (M) Karimnagar (D) i.e

Special repairs to internal roads at Chenjerla (V), Manakondur(M)Karimnagar (D).

As per the V&E officials the Assistant Engineer,,PR recorded the measurements to the same road after (05) months for already completed EGS Work (i.e Akula Maheshwari (H) to Warangal road) which is in between Gangipally road to Ponnala Mondaiah house and drawn the funds of Rs.89,625/-.Hence it is clear that the PR officials Secretary and Sarpanch of Chenjerla Gram Panchayat are colluded and recorded the measurements for the above road without actually executing the work and drawn the funds in the month of Feb 2014.Hence the same was proposed for recovery and recovery amount worked out to Rs.89,625/-

Balance work for Special repairs to GP Building at Chenjerla

As per the V&E officials during physical verification of GP Building only 2 Nos of 32 mm dia pipes for a length of 7.50 m were observed. But as verified from the M.Book No.1052/AK/08 pg.No.76 ,9 No.s of 3.20 m length pipes were also recorded in addition to 7.5 m length pipes and check measured. Hence it is clear that the PR officials recorded the 3.20 m length 32 mm dia pipes without actually executing the work. Hence the same is proposed for recovery and recovery amount works out of Rs.2,304/-It is observed from the abstract M.Book,the PR Dept officials paid the rate of Rs.80.00/RM for supplying and fixing of old pipes and the same was recommended by Asst. Engineer and check measured by , DEE, PR SD, Manakondur. But as verified from the sanctioned estimate PR department officials prepared the data for fixing new pipes with Rs.177.66 per RM. Hence it is clear that PR officials allowed the rate Rs.80.00 per RM as against the sanctioned authority and payment was made duly deviating the approved specification, which is deviation as per para No.182 D.Code. during physical verification of GP Building quantity of door and window frames it is observed that old teak wood frames are fixed to the GP Building as against approved new non teak and wood frames, which is a deviation to Para No.182 D.Code .Hence the same item was proposed for recovery and recovery amount works out to Rs.31,110/-Physical measurements such as length, width of plastering area in the presence of PR Dept officials and it is found that excess measurements were recorded and check measured.

Balance work and Special repairs to GP Building and toilets at Chenjerla (V), Manakondur (M)

As per the V&E officials during their physical verification of above work physical measurements such as length, width and shelves was found that excess measurements were recorded. Hence the same is proposed for recovery and recovery amounts works out to Rs.1976/-

Construction of compound wall and flooring to GP Building at Chenjerla

As per the V&E officials during their physical verification such as length, width of Brick Masonry and length, width of CC Flooring it was found the excess measurements were recorded. Hence the same is proposed for recovery and recovery amount works out of Rs.12,518/-(4.521 Cu.m X Rs.2768.8/Cu.m) and Rs.3,200/- (1.12 Cu.m X Rs.2857.31/Cu.m.)

Hence the Charge.

P.T.O.

Charge II :

That Sri E.Janardhan, Assistant Engineer, PR, Manakondur during the period has made excess payments in execution of works in Chenjarla Gram panchayat, Manakondur (M) Karimnagar (D).

Basis:

The V&E officials verified the following works in Chenjarla Gram panchayat, Manakondur (M) Karimnagar (D) i.e

Special repairs to internal roads at Chenjerla (V), Manakondur (M) Karimnagar (D).

As per the V&E officials on verification of records the executed quantity of gravel is 366.55 Cu.m and Seignorage charge for gravel per cum is Rs.22/-Hence the total seignorage charges worked out to Rs.8064/- But the Assistant Engineer, and Secretary of Chenjerla GP recovered only an amount of Rs.4065/- towards seignorage charges duly tampering the records and excess payment.Hence the recovery is proposed towards shortfall of recovery of seignorage charges and recovery amount works out to Rs 8064-4065 (Rs.3999).V&E officials observed that excavation of new drains to drain out water from water logged areas connecting to natural drain (Katcha drains) at Gangipelly road to Ponnala Mondaiah house in Chenjerla of Manakondur was taken up under EGS during the year 2013 and incurred expenditure is Rs.88,187/- the EGS work was started on 04-02-2013 and completed on 19-09-2013 and excavated quantity of soil is 810.00 Cu.m from the sides of road.

Balance work for special repairs to GP Building at Chenjerla

As per the V&E officials during physical verification of GP Building only 2 Nos of 32 mm dia pipes for a length of 7.50 m were observed.But as verified from the M.Book No.1052/AK/08 pg.No.76 ,9 No.s of 3.20 m length pipes were also recorded in addition to 7.5 m length pipes and check measured. Hence it is clear that the PR officials recorded the 3.20 m length 32 mm dia pipes without actually executing the work. Hence the same is proposed for recovery and recovery amount works out of Rs.2,304/-It is observed from the abstract M.Book,the PRDept officias paid the rate of Rs.80.00/RM for supplying and fixing of old pipes and the same was check measured by ,DEE,PR SD,Manakondur.But as verified from the sanctioned estimatePR department officials prepared the data for fixing new pipes with Rs.177.66 per RM.Hence it is clear that PR officials allowed the rate Rs.80.00 per RM as against the sanctioned authority and payment was made duly deviating the approved specification, which is deviation as per para No.182 D.Code.during physical verification of GP Building quantity of door and window frames it is observed that old teak wood frames are fixed to the GP Building as against approved new non teak and wood frames, which is a deviation to Para No.182 D.Code .Hence the same item was proposed for recovery and recovery amount works out to Rs.31,110/-Physical measurements such as length, width of plastering area in the presence of PR Dept officials and it is found that excess measurements were recorded. Hence the same was proposed for recovery and recovery amount works out to Rs.1976/- An amount of Rs.99,607/- was paid to the agency for the above work vide first and final bill and an amount of Rs.5,000/- and Rs.1,000/- was recovered towards VAT and deignorage charges respectively.

Construction of compound wall and Flooring to GP Building at Chenjerla

During verification of V&E officials in respect of physical measurements such as length, width, brick masonry and length,width of CC.Flooring,it is found that excess measurements recovered and check measured. Hence the same is proposed for recovery

(Contd... on page3)

::3::

and recovery amount worked out to Rs.12,518/- (4.521 /Cu.m X Rs.2768.8/Cu.m) and Rs.3,200/- (1.12 Cu.m X Rs.2857.31/Cu.m) Total recovery amount works out to Rs15,718/- An amount of Rs.97,919/- was paid to the agency for the work vide First and final bill and an amount of Rs.5,000/- & Rs. 1000/- was recovered towards VAT and Seigniorage charges respectively.

Supply and erection of Memorins and repairs to mini tank, Chenjerla (V) Manakondur (M) of Karimnagar (D).

The V&E Officials stated that as per the M.Book and cheque issue register the RWS dept officials paid an amount of Rs.98096/- to the Sarpanch Chenjerla against approved amount of Rs.81,300/- as the work estimate was sanctioned and executed well before the admn approval .Hence the Assistant Engineer, Deputy Executive Engineer, and Panchayat secretary are colluded with the Sarpanch with vested interest and executed the work without any valid approval from the competent authority. It is observed from the above that an excess amount of Rs.16,796/- was paid to the sarpanch, GP Chenjerla. Hence the same is proposed for recovery.

Hence the charge.

Fixing of Current motor to existing Bore well near Bhulaxmi (H) at Chenjerla

The V&E officials found that only 5m length service wire is connected from panel board to electric pole. Hence it is clear that the PR department officials recorded excess measurements (50 m) for service wire. Hence the same is proposed for recovery and recovery amount works out to Rs.1103/-

Hence the Charge.

Charge III :

That Sri E.Janardhan, Assistant Engineer, PR, Manakondur during the period have recommended the payment for non executed items in execution of works in Chenjarla Gram panchayat, Manakondur (M) Karimnagar (D).

Basis:

The V&E officials verified the following works in Chenjarla Gram Panchayat, Manakondur (M) Karimnagar (D) i.e

Special repairs to internal roads to Chenjerla (V), Manakondur (M) Karimnagar (D)

V&E officials observed that excavation of new drains to drain out water from water logged areas connecting to natural drain (Katcha drains) at Gangipelly road to Ponnala Mondaiah house in Chenjerla of Manakondur was taken up under EGS during the year 2013 and incurred expenditure is Rs.88,187/- the EGS work was started on 04-02-2013 and completed on 19-09-2013 and excavated quantity of soil is 810.00 Cu.m from the sides of road. As verified from the Cheque issue register an amount of Rs.2,23,853/- (Rs.44,748/- from TFC funds, Rs.21,000/- from SFC funds and Rs.158,105/- GP Funds has been drawn towards special repairs to internal roads in Chenjerla(V) It is observed from the records that (03) works were executed by the PR dept officials for Rs.2.5 lakhs to internal roads in Chenjerla (V) but V&E officials verified only one work because it was specified in the petition. The AE, PR, Manakondur recorded the measurements to the same road after (05) months for already completed EGS work which is in between Gangipally road to Ponnala Mondaiah house and drawn the funds of Rs.89,625/-. And the same is checked and measured.

P.T.O.

::4::

Hence it is clear that PR officials Secretary and Sarpanch of Chenjerla GP are colluded and recorded the measurements for the above road without actually executing the work and drawn the funds in the month of Feb 2014. Hence the same was proposed for recovery and recovery amount worked out to Rs.89,625/.

Balance of work for special repairs to GP Building at Chenjerla

As per the V&E officials during physical verification of GP Building only 2 Nos of 32 mm dia pipes for a length of 7.50 m were observed. But as verified from the M.Book No.1052/AK/08 pg.No.76 ,9 No.s of 3.20 m length pipes were also recorded in addition to 7.5 m length pipes and check measured. Hence it is clear that the PR officials recorded the 3.20 m length 32 mm dia pipes without actually executing the work. Hence the same is proposed for recovery and recovery amount works out of Rs.2,304/-

Fixing of current motor near Pavan Srinivas (H) at Nityajigudem,H/o Chenjerla of Manakondur (M) of Karimnagar (D)

As verified from the sanctioned estimate the PR dept officials sanctioned an amount of Rs,20,250/- for 1 HP/18 stage single phase submersible pump set and it is tallied with approved rate by Superintending Engineer.V&E officials found that only 5 m length service wire is connected from panel board to electric pole.Hence it is clear that the PR dept officials recorded excess measurements (50) m for service wire.Hence the same is proposed for recovery and recovery amount works to Rs.1103/-

Charge IV :

That Sri E.Janardhan, Assistant Engineer, PR, Manakondur during the period have allowed the pro rata rates without approval in execution of works in Chenjarla Gram panchayat, Manakondur (M) Karimnagar (D).

Balance work for Special repairs to GP Building at Chenjerla

The V&E officials observed from the abstract M.Book that ,the PR Dept officials paid the rate of Rs.80.00/RM for supplying and fixing of old pipes and the same was check measured by ,DEE,PR SD,Manakondur.But as verified from the sanctioned estimate, PR department officials prepared the data for fixing new pipes with Rs.177.66 per RM. Hence it is clear that PR officials allowed the rate Rs.80.00 per RM as against the sanctioned rate of Rs.177.66 per RM without obtaining approval from competent authority and payment was made duly deviating the approved specification, which is deviation to the para No.182 D.Code.

Hence the charge.

Charge V :

That Sri E.Janardhan, Assistant Engineer, PR, Manakondur during the period tampered the records in execution of works in Chenjarla Gram panchayat, Manakondur (M) Karimnagar (D).

Basis:

The V&E officials verified the below works in Chenjarla Gram panchayat, Manakondur (M) Karimnagar (D) and observed the allegation in following road works i.e.

(Contd... on page5)

::5::

Special repairs to internal roads at Chenjerla (V) Manakondur (M, Karimnagar District

As verified from the records, the executed quantity of gravel is 366.55 Cu.m and Seignorage charge for gravel per cum is Rs.22/- Hence the total seignorage charges worked out to Rs.8064/- But the Assistant Engineer and secretary of chenjerla Gram Panchayat recovered only an amount of Rs.4065/- towards seignorage charges duly tampering the records and made excess payment. Hence the recovery is proposed towards shortfall of recovery of seignorage charges and recovery amount works out to (Rs.8064-Rs.4065) Rs.3999/-.

Hence the chage.

Charge VI :

That Sri E.Janardhan, Assistant Engineer, PR, Manakondur during the period allowed old items instead of new items in execution of works in Chenjarla Gram panchayat, Manakondur (M) Karimnagar (D).

Basis:

The V&E officials verified the below work in Chenjarla Gram panchayat, Manakondur (M) Karimnagar (D) and observed the allegation in following road works i.e.

Balance work for special repairs to GP Building at Chenjerla.

During physical verification of GP Building quantity of door & window frames, it is observed that old teak wood frames are fixed to the Gram Panchayat Building as against approved new non teak wood frames, which is a deviation to Para No.182 of D code. Hence the same item was proposed for recovery amount to Rs.31,110/-.

Construction of compound wall and flooring to GP building at Chenjerla

The V&E officials observed that from the general funds register of Chenjerla (V) the balance amount available in GP Chenjerla is Rs.4,18,750/- as on the date of sanctioning the estimates. But required amount for the above (03) works is Rs.2.50 lakhs only. Hence it is clear that the sarpanch secretary and PR officials colluded with each other and intentionally splitted into (03) parts to avoid the admn approval from District Panchayat officer and tenders which is violation of GO 91 & 441. Hence the allegation that the new doors, windows, and pipes have to be fixed for newly constructed shed in the premises of Chenjerla GP but sarpanch and PR officials fixed the old doors, windows and used pipes of bore motors and drawn funds for new items and caused loss to GP funds.

Hence the charge.

Charge VII :

That Sri E.Janardhan, Assistant Engineer, PR, Manakondur, Karimnagar during the period accepted the invalid resolutions in execution of works in Chenjarla Gram panchayat, Manakondur (M) Karimnagar (D).

Basis:

The V&E officials verified the below works in Chenjarla Gram Panchayat, Manakondur (M) Karimnagar (D) i.e

- 1) Special repairs to internal roads at Chenjerla (V), Manakondur (M) Karimnagar (D).
- 2) Balance work for Special repairs to GP Building at Chenjerla
- 3) Balance work and Special repairs to GP Building and toilets at Chenjerla (V), Manakondur (M)
- 4) Construction of compound wall and flooring to GP Building at Chenjerla

- 5) Special repairs to RO plant,Chenjerla (V) Manakondur (M)
- 6) Balance work to RO Plant,Chenjerla (V) Manakondur (M)
- 7) Supply and erection of Memorins and repairs to mini tank,Chenjerla (V) Manakondur (M) of Karimnagar (D).

In all the above works as verified from the Chenjerla Gram Panchayat minutes register, the Sarpanch signed the resolution No. 4/2013 dt 24/8/2013 for special repairs and construction of additional rooms for Chenjerla Gram Panchayat Building. But as verified from above resolution the minutes were not signed by any of the ward members and Panchayat secretary. Further no amount was mentioned in certain works in purchase of ATW machines, Memorins. Hence the resolution without specifying the amount is giving scope for malafied intention which cannot be considered and is not valid.

Hence the Charge.

Charge VIII :

That Sri E.Janardhan, Assistant Engineer, PR, Manakondur have violated G.O.Ms No.441, in execution of works in Chenjarla Gram panchayat, Manakondur (M) Karimnagar (D).

Basis:

The V&E officials verified the below works in Chenjarla Gram Panchayat, Manakondur (M) Karimnagar (D) i.e

- 1) Special repairs to internal roads at Chenjerla (V), Manakondur (M) Karimnagar (D).
- 2) Balance work for Special repairs to GP Building at Chenjerla
- 3) Balance work and Special repairs to GP Building and toilets at Chenjerla (V),Manakondur (M)
- 4) Construction of compound wall and flooring to GP Building at Chenjerla
- 5) Balance work to RO Plant, Chenjerla (V) Manakondur (M).

As per G.O.Ms No.441, the work costing more than Rs.50,000/- shall be entrusted to agencies on tender basis. But PR Dept officials and secretary Chenjerla Gram Panchayat entrusted the above works on nomination basis to sarpanch Chenjerla Gram Panchayat which is a deviation to G.O.Ms No.441. Further the Panchayat Secretary Chenjerla neither issued the work order nor concluded the agreement with the executive agency.

Hence the charge.

Charge IX :

That Sri E.Janardhan, Assistant Engineer, PR, Manakondur have accorded technical sanctions without administrative sanction for the works in execution of works in Chenjarla Gram panchayat, Manakondur (M) Karimnagar (D).

Basis:

The V&E officials verified the following works in Chenjarla Gram panchayat, Manakondur (M) Karimnagar (D) i.e

- 1) Special repairs to internal roads at Chenjerla (V), Manakondur (M) Karimnagar (D).
- 2) Balance work for Special repairs to GP Building at Chenjerla
- 3) Balance work and Special repairs to GP Building and toilets at Chenjerla (V),Manakondur (M)
- 4) Construction of compound wall and flooring to GP Building at Chenjerla
- 5) Balance work to RO Plant, Chenjerla (V) Manakondur (M).

(contd on page 7)

::7::

As per G.O.Ms No.441, the work costing more than Rs.50,000/- shall be entrusted to agencies on tender basis. But PR Dept officials and secretary Chenjerla Gram Panchayat entrusted the above works on nomination basis to sarpanch Chenjerla Gram Panchayat which is a deviation to G.O.Ms No.441. Further the Panchayat Secretary Chenjerla neither issued the work order nor concluded the agreement with the executive agency.

Hence the charge.

Charge X :

That Sri E.Janardhan, Assistant Engineer, PR, Manakondur have intentionally splitted the works to award the works on nomination basis in execution of works in Chenjerla Gram panchayat, Manakondur (M) Karimnagar (D).

Basis:

The V&E officials verified the (10) PR Dept works in Chenjerla Gram panchayat, Manakondur (M) Karimnagar (D) i.e

- 1) Special repairs to internal roads at Chenjerla (V), Manakondur (M) Karimnagar (D).
- 2) Balance work for Special repairs to GP Building at Chenjerla
- 3) Balance work and Special repairs to GP Building and toilets at Chenjerla (V),Manakondur (M)
- 4) Construction of compound wall and flooring to GP Building at Chenjerla
- 5) Balance work to RO Plant, Chenjerla (V) Manakondur (M).

As per G.O.Ms No.441, the work costing more than Rs.50,000/- shall be entrusted to agencies on tender basis. But PR Dept officials and secretary Chenjerla Gram Panchayat entrusted the above works on nomination basis to sarpanch Chenjerla Gram Panchayat which is a deviation to G.O.Ms No.441. Further the Panchayat Secretary Chenjerla neither issued the work order nor concluded the agreement with the executive agency.

Hence the charge.

Charge XI :

That Sri E.Janardhan, Assistant Engineer, PR, Manakondur have not followed the instructions in the G.Os. and circulars for the works in Chenjerla Gram Panchayat, Manakondur (M) Karimnagar (D).

Basis:

The V&E officials verified the (10) PR Dept works in Chenjerla Gram panchayat, Manakondur (M) Karimnagar (D) i.e

- 1) Special repairs to internal roads at Chenjerla (V), Manakondur (M) Karimnagar (D).
- 2) Balance work for Special repairs to GP Building at Chenjerla
- 3) Balance work and Special repairs to GP Building and toilets at Chenjerla (V),Manakondur (M)
- 4) Construction of compound wall and flooring to GP Building at Chenjerla
- 5) Special repairs to RO Plant, Chenjerla (V) Manakondur (M)
- 6) Balance work to RO Plant, Chenjerla (V) Manakondur (M)
- 7) Supply and erection of Memorins and repairs to mini tank,Chenjerla (V) Manakondur (M) of Karimnagar (D).
- 8) Fixing of current motor near Pavan Srinivas (H) at Nityajigudem ,H/o Chenjerla of Manakondur (M) of Karimnagar district
- 9) Fixing of current motor to existing bore well near Bhu laxmi (H) at Chenjerla
- 10) Supply and Erection of 3 HP Pump set at Chenjerla

P.T.O.

::8::

The Government issued the guidelines to Panchayat raj institutions on 13th finance grants for apportionment of grants among the panchayat raj institutions and utilisation of various components at GP,MP and ZP level during the 13th finance commission period i.e 2013-14 and 2014-15.The construction of GP building shall be taken up in only those Panchayat's which do not have their building or the existing building is in a dilapidated condition. The GP building should be constructed as per the type design approved by the Engineer-in-Chief, PR. Tenders shall be invited for every work of GP which is to be executed on contract and the contract amount which exceeds Rs.50,000/- provided that no work shall be split up so as to be brought within the powers of nomination of the Panchayat without the permission of the Superintending Engineer procedure should be followed as per G.O.Ms.No.441.The Government has accorded the permission to enhancement of the powers of Technical sanction of the various levels of the officers of the GP vide G.O.Ms.No.94, PR&RD (Estt III) Dept., dt. 08-03-1999 and are as follows:

| Sl.No. | Designation of officer | Existing powers | Powers enhanced |
|--------|--|---|--|
| 1 | Assistant Engineers/Assistant Executive Engineers with less than 3 years service | Gram Panchayat works 2,000/- Jawahar Rozgar yojana (GP works 5,000/- | Rs.25,000/- for all category of works. |
| 2. | Assistant Engineers/Assistant Executive Engineers with 3 years service | Gram Panchayat works 5,000/- Jawahar Rozgar yojana (GP works 25,000/- | Upto Rs.25,000/- for all category of works. |
| 3. | Dy .Executive Engineer | Gram Panchayat works 40,000/- Jawahar Rozgar yojana & EAS works 50,000/- Janmabhoomi works upto Rs.2,00,000 and normal works upto Rs.40,000. | Upto Rs.2,00,000/- for all category of works. |
| 4. | Executive Engineer | Gram Panchayat works 10,00,000/- Jawahar Rozgar yojana 2,00,000/-&JRY EAS works 5,00,000/- Janmabhoomi works upto Rs.5,00,000 and normal works upto Rs.10,00,000/-. | Upto Rs.10,00,000/- for all category of works. |
| 5 | Superintending Engineer | Gram Panchayat works 20,00,000/- Jawahar Rozgar yojana 2,00,000/-&JRY EAS works 20,00,000/- Janmabhoomi works upto Rs.20,00,000 and normal works upto Rs.50,00,000 | Upto Rs.50,00,000/- for all category of works |
| 6 | Engineer-in-Chief,/Chief Engineer | Gram Panchayat works 50,00,000/- Jawahar Rozgar yojana 2,00,000/-&JRY EAS works 20,00,000/- Janmabhoomi works upto Rs.20,00,000 and normal works upto Rs.50,00,000 | Upto Rs.50,00,000/- for all category of works |

The Government accorded the permission for technical sanction powers to electrical works in respect of Panchayat raj engineering department to all the Executive Engineers (PR) upto Rs.10.00 lakhs all the Superintending engineers (PR) upto 50 lakhs and chief engineers upto value of the admn. sanction on par with the R&B department vide Gloms.No.939, PR&RD (Progs.II) Dept, dt.29-06-2010.Where as in the above works the above said rules have been found deviated by the V&E officials. Whereas in the above works the above said rules has been found deviated by V&E officials.

(contd on page 9)

::9::

From this it is evident that, Sri E. Janardhan, Assistant Engineer, PR, Manakondur, Karimnagar District has shown gross negligence towards his Legitimate Duties and violated Rule (3) of TCS (Conduct) Rules, 1964.

Hence the Charge.

S.P.SINGH
CHIEF SECRETARY TO GOVERNMENT &
SPECIAL CHIEF SECRETARY TO GOVERNMENT(FAC)

SECTION OFFICER

ANNEXURE –II

(Annexure to G.O.Rt.No. 368, PR&RD (Vig.I) Dept., dt.22.05.2017)

**LIST OF DOCUMENTS BY WHICH THE ARTICLES OF CHARGE FRAMED AGAINST
SRI E. JANARDHAN, ASSISTANT ENGINEER, PR, MANAKONDUR, KARIMNAGAR
DISTRICT ARE PROPOSED TO BE SUSTAINED.**

GA (V&E) Department, Vigilance Report.No.60(265/V&E/E2/2014), dt:24.09.2016

S.P.SINGH
CHIEF SECRETARY TO GOVERNMENT &
SPECIAL CHIEF SECRETARY TO GOVERNMENT(FAC)

SECTION OFFICER

ANNEXURE –III

(Annexure to G.O.Rt.No.368, PR&RD (Vig.I) Dept., dt.22.05.2017)

**LIST OF WITNESSES BY WHOM THE ARTICLES OF CHARGE FRAMED AGAINST
SRI E. JANARDHAN, ASSISTANT ENGINEER, PR, MANAKONDUR, KARIMNAGAR
DISTRICT ARE PROPOSED TO BE SUSTAINED.**

-Nil-

S.P.SINGH
CHIEF SECRETARY TO GOVERNMENT &
SPECIAL CHIEF SECRETARY TO GOVERNMENT(FAC)

SECTION OFFICER